



University of Kentucky®

Procurement Services

INVITATION FOR BIDS

CCK-3282.00-1-26

Install Cooling for Data Rooms in PAV A.

ADDENDUM #4

07/07/2026

IMPORTANT: BID AND ADDENDUM MUST BE RECEIVED BY: 07/14/2026 @ 3:00 P.M. LEXINGTON, KY TIME

Bidder must acknowledge receipt of this, and any addendum as stated in the Invitation for Bids.

ITEM #1: NOTICE TO BIDDERS

- **Additional requirements:** Please review the enclosed requirements provided by the project team and incorporate all applicable items into your bid.

Reason for inclusion: These requirements were referenced in Addendum #3, issued 07/06/2026, but were unintentionally omitted from that addendum.

- If you have any questions, please reach out to the undersigned at the number below or at Kenneth.Scott@uky.edu.

OFFICIAL APPROVAL
UNIVERSITY OF KENTUCKY

07/07/2026

Ken Scott

Ken Scott / (859) 257-9102

SIGNATURE

Typed or Printed Name



Additional Requirements for Awarded Contractor

Server Rack Protection:

1. The awarded contractor must always protect the server racks during work. Protective measures must be installed so they do not interfere with airflow or equipment operation.
 - Cover the racks with plastic sheeting in a manner that maintains proper airflow.
 - Place plywood on top of the server racks to provide additional protection.
 - Use a hoist or similar lifting mechanism to raise units; do not lift them by hand. This is required to reduce the risk of a unit falling onto a rack.

Dust and Debris Control:

- Use drill-attached vacuums when drilling or performing similar work.
- Operate an air scrubber inside the room while work is underway.

Cooling Requirements:

1. The existing mobile cooling units must remain in operation throughout the work. They may not be turned off, as they are needed to help keep the space cool while the work is being completed.

Ronald Morris

06/30/2026

Facilities Project Manager